EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Singapura & Surrounding area in ward no. 11, Laxmipuram.
2	Amount of Work Portion	8698343.6
3	Estimated Cost	99.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	141/19-20
6	No. and date under which work order issued	141/19-20, 08-11-2019
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	06-01-2020
9	Date of receipt of application in the sub division office	06-01-2020
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	27 days
15	Date of recommending time limit applied for	06-01-2020
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 50/day fine may be considered
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division